SSS LEGACY INFRA

SSS LEGACY INFRA

ENGINEERING PROJECT CONSULTANTS

Name of Work :Improvements to roads, drains and construction of culverts at Central Excise layout, hegdenagara and Surrounding areas in Ward No.06

Name of Client	:	**Executive Engineer,** Project Division, Yelahanka Zone, BBMP, Bengaluru.
Contractor/Agency	:	**Sri Manjunath S R, M/s Sri Lakshmi Constructions**
Total Cost	:	Rs. 196.89 Lakhs
Contractor Work Order No	:	**EE(Project)/Ynk Zone/WO/184/2020-21**
Status of Bill	:	1st & Final Bill
In the Presence of	:	(a) **Assistant Engineer (W. No.06),** BBMP, Bangalore.
	:	(b) **Venu Gopal,** Engineer SSS LEGACY INFRA, Bangalore

Sl.No	Description of the Item		Comments / observations
1	manual means in ordinary soil invoiving in average horizontal throw up to 2m & an average lift upto 1.5m , excavated surface leveled & sides neatly dressed ,	:	Work done up to the billed quantity and Quality is satisfactory
2	1:3:6 mix with crushed stone aggregate 40 m nominal size mechanically mixed, placed in foundation and compacted by vibration including curing complete as	:	Work done up to the billed quantity and Quality is satisfactory
3	cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69	:	Work done up to the billed quantity and Quality is satisfactory
4	reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with	:	Work done up to the billed quantity and Quality is satisfactory
5	slab of 100 mm thickness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, unloading etc, complete as per the directions of the	:	Work done up to the billed quantity and Quality is satisfactory

SSS LEGACY INFRA BANGALORE

Scanned by TapScanner

SSS LEGACY INFRA

Sl.No	Description of the Item		Comments / observations
6	slab of 250 mm thickness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, unloading etc, complete as per the directions of the	:	Work done up to the billed quantity and Quality is satisfactory
7	concrete kerb stones of size 450x150x400 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting ete., complete.Page No. 27/ Item	:	Work done up to the billed quantity and Quality is satisfactory
8	filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per	:	Work done up to the billed quantity and Quality is satisfactory
9	roadwork in all types of soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes,		Work done up to the billed quantity and Quality is satisfactory
10	Grading-V as sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing in a mechanical mix plant at		Work done up to the billed quantity and Quality is satisfactory
11	spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at		Work done up to the billed quantity and Quality is satisfactory
12	primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM ,including clearing of road surface and spraying primer at the rate of		Work done up to the billed quantity and Quality is satisfactory
13	bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site,		Work done up to the billed quantity and Quality is satisfactory
14	Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic		Work done up to the billed quantity and Quality is satisfactory

SSS LEGACY INFRA BANGALORE

Scanned by TapScanner